

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District – Package No.AP08LW-04 - consisting of 2 road works 1) providing B.T. on R/F ZP Road to Nallakunta Estimated Cost of Rs.80.60 lakhs and 2) providing B.T. on R/F ZP Road to Challapalem Estimated Cost of Rs.92.53 lakhs in Bhadrachalam Mandal – Grant of Post Facto Extension of Agreement Time up to 10.02.2013 for a period of 304 days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II)DEPARTMENT.

G.O.Rt.No. 1818

Dated :20.11.2013.

Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC.PR&Admn. PMGSY., Hyd. Lr.No.W20/DEE-VI/PMGSY Ph.IX-LW04-2013, dated .09.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby according grant Post Facto Extension of Agreement Time up to 10.02.2013 for a period of (304) days without imposing penalty in respect of the Two road works "1) providing B.T. on R/F ZP Road to Nallakunta and 2) providing B.T. on R/F ZP Road to Challapalem in Bhadrachalam Mandal, Khammam District" under sanctioned PMGSY Phase IX as the delay was not attributed to the contractor due to extremists problem.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj,
Khammam District.

Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED::BY ORDER//

SECTION OFFICER